TOWN OF APPLE VALLEY, CALIFORNIA

AGENDA MATTER

Subject Item:

UPDATE TO THE TOWN'S TWO MULTI PRIME CONTRACTS, THE ANIMAL SHELTER LOCATED AT 22131 POWHATAN ROAD AND THE TOWN HALL ANNEX 14975 DALE EVANS PARKWAY LOCATED ADJACENT TO THE EXISTING TOWN HALL.

Summary Statement:

The Town Council had awarded two multi prime contracts during the past year, one for \$8,119,547 for the construction of the 36,000 square foot Animal Shelter and the other for \$8,724,561.00 for the construction of the Town Hall Annex and Community Center.

The Animal Shelter, which had a start date of February 2009, is currently 60% complete and expected to be ready for occupancy by March 2010. Expenditures as of September 30 are:

\$8,119,547.00 original contract \$4,172,675.00 total completed to date \$91,761.00 in approved change orders

The Town Hall Annex and Community Center had a start date of April 2009 and is currently 35% completed. This facility is expected to be completed by May 2010. Expenditures as of September 30, 2009 are as follows:

\$8,724,561.00 original contract \$2,947,512.00 total completed to date (\$15,210.00) in approved change orders

Please refer to the attached spread sheets for the two projects. Based upon the foregoing, staff recommends adoption of the form motion.

Recommended Action:

That the Town Council file and receive this staff report.

Proposed by: Claude Stewart	, Building Official Item	Number
T. M. Approval:	Budgeted Item	☐ Yes ☐ No ☒ N/A
		12-

	07.00	8		200		200	22			B 23	1	2 2	8 8	200	3	BP 17	平 16	1	8 5	1	8	DF 13	BP 12		BP 11	BP 10	9 9	8	T	BP 7		BP 6	T	90	3	BP 4		803	T	2.40	3	T	89 1	T	8440		П	T	Т	1
Damage Touch Up Allowence		Course on the Branch of Carlott Light	Mine comer marrie control main	Floor Countries		Acoustics Trustment	18	Called Investments in comparison formation	Albumos - morin & amenator later	Placer	Allowance - moving	Overneed County Doors	SAN PROPERTY.	Gazing & Curtain Wall	Allowance - repaintouch-up	Doors, Frames & Hardware	Metal Sutds, Sheeting & Decking	1	Shadwatel Backhoo	Touring	Allowance - Addit soundproofing	Insulation		Allowance - install Owner supplied equi			Sharkeri Shed & Man	Mason Control Autowance	Allowance - change of color/design	Bidg. Concrete	Allowance - Addf1 stripe/signage	AC Paving & Shiping	Allowance - rapair plants/matte	Lendscaping & Imigation	Sita Concrete Allowance	Site Concrete	Uniforeseen Utilities	Sto Utilities	Water Inuck	Earthway .	L	Allowance	Surveying		Description					
	AJ Fiston		Guidon state Flooring		caled secondoca mc.	Business among a	Ontra Otto D		Businessure nonem		Caston Plastering	Overhead Door Company	Intend Building Constr.	Quastri City Glasse		McKerman Construction	Charles Blantaning	Commercions		Chaparoes Roofing		F. Rodgers	ASFI Constructors	-	Stoko Cabhasta	Whether Course	ASR Constructors			Bogh Construction	March mental Association	Contact Country of		Teeerra Landacape	House seems . C.	Both Construction	Achie valley Const.			Cooley Construction		Marine area	JE ST		Subcontractor					
-	\$86,360.00	\$10,000.00	\$83,548.00	\$4,500.00	382,847.00	00.000,584	00.000726	\$10,000.00	\$259,585.00	\$5,000.00	\$205,585.00	\$11,426.00	\$13,800.00	\$409,530.00	\$2,500.00	\$109.055.00	30,000.00	\$230,140.00	\$8,000.00	\$301,592.00	\$5,000.00	\$28,275.00	\$24,180.00	\$8,000,00	00.000.00	\$946,130.00	\$175,000.00	\$50,000.00	\$20,000.00	\$580,000,00	800,430.00	\$15,000.00	\$80,000.00	\$150,590.00	\$7,000,00	\$10,000,00	\$127,750.00	\$11,250.00	\$11,250.00	\$85,200.00	\$4,000,00	914,315,00	2		Contract	Oriente			2	
													(\$10,951.43)																1001304	5001 57									411000	\$175.00		\$1,510.00		and of the second	Change Order			ndac nun	Author Valley Town Had & Park But	
-	398.350 cm	\$10,000.00	\$83,548.00	\$4,500.00	\$92,847.00	\$92,600.00	\$2,500.00	\$10,000.00	\$259,585.00	\$5,000.00	\$205,585.00	\$11,428.00	\$2,848.57	\$409,530.00	\$2,500.00	\$1,018,585.00	\$5,000.00	\$230,140.00	\$8,000.00	\$301,582.00	\$5,000.00	\$275.00	504 180 m	902,000.00	\$183,900.00	\$948,130.00	\$175,000.00	\$50,000.00	70.128,000	\$2,000.00	\$83,430.00	\$15,000.00	\$80,000.00	\$150 590 00	\$209,270.00	\$10,000.00	\$127,750.00	\$11,250.00	\$11.250.00		\$500.00	2		Imount vinori				600Z Asquiss	Hadi & Park Buti	
					\$929.00				\$5,400.00		\$4,500.00	***************************************	2544 80	\$18 190 00	00.000,00	\$53,000.00				\$8.377.78				\$8,084.00	\$144,320.00	\$898,260.10			\$571,609,77						\$12,315.21		\$114,975.00		\$39,900.00			\$10,245.00		Application	From Previous	WORK COMP			dings	
	-	-								_	\$900.00					\$444,000.00									\$39,580.00	\$101,833.25	\$17400000		\$34,680.82				\$3,775.00				8	1	8			8	1	This Period		PLETED	1			
\$0.00	30.00	333	80.00	80.08	\$929.00	\$0.00	\$0.00	\$0.00	85.400.00	8000	\$5,400,00	9044.60	910,190,00	\$0.00	\$3,400.00	\$497,000.00	\$0.00	80.08	20,077.70	Ourne Da	\$0.00	\$0.00	\$0.00	\$8,084.00	\$183,900.00	\$800,093.35	\$0.00	\$0.00	\$808,270.59	\$0.00	\$0.00	90.00	\$3,775.00	\$0.00	\$12,315.21	8000	\$114 975 00	\$0.00	\$39,900.00	\$0.00	\$0.00	\$10.245.00	SUBCI OIL	8					1	The second secon
0.00%	0.00%	0.00.00	2000	2000	100%	0.000	0.00%	0000	2080.0	2000	2000	1		0.00%	3.12%	48.79%		1	1							84 56%					1		2.51%			1	1				0.00%	1		% Completed					1	
2503	\$10,000.00	903,548.00	99,000,00	401,010,00	501,000,000	100,000	50,000,00	\$50,100.W	\$5,000.00	00.00 Page	911,426.00	\$2,303.77	\$393,340.00	\$2,500.00	\$105,655.00	\$521,585.00	\$5,000,00	20,000.00	\$283,214.22	\$5,000.00	\$28,275.00	\$24,160.00	\$8,000.00	\$73,916.00	8000	\$146,000.00	\$50,000.00	\$20,000.00			915,000.00	-	69			\$12,775.00	1			\$4,000,00	1	1		To Finish	Belanca					
3	\$0.00	\$0.00	90.00	OR ZRE	30.00	300	88.8	3540.00	\$0.00	\$540.00	\$0.00	\$54.48	\$1,619.00	\$0.00	\$340.00	\$49,700.00	90.00	\$0.00	\$837.78		\$0.00		\$0.00	9	00 00E 818	100	1		\$60,6		\$0.00		93	50.00		\$11,4			3399000		\$1.0			Retainage	1			1		The second second

			8	8 9	9 8	3	200	93		80		82.48	BP 28		17.40	1			T	I	1
	5% Contingency	Lines Committee	Floor Cleanup Syst.	Tomer randoms	HORET STRACES	Install Owner Equip. Allowance	Elec/AlamyComm	HVAC	Allowance - Install Owner Equip.	Plumbing	Allowence - Unforeseen changes	Auto Fire Sprinders	Operable Partitions	FIRE EXTAGORAGE	oge	2	- Description				
			CAL Daysgrang	mand Bidg. Construction			ROM Electric	Comfort Conditioning		Flacher, Inc.		JPI Development			AZZ Signs		SUBCONDINGON				
\$8,723,061.05	\$400,880.05	00.000,00	\$154,380.00	\$34,400.00	\$35,758.00	\$15,000.00	\$758,000.00	\$1,048,600.00	\$3,000.00	\$168,000.00	\$4,000.00	\$83,000.00	\$24,999.00	\$3,500.00	\$15,401.00		Contract	Original			7
	(\$15,210.45)						\$23,555.31										Change Orders Cont. Amount	Approved		thru Septi	white amon town their or hark building
\$8,723,061.05	\$385,649.60	\$8,000.00	\$154,380.00	\$34,400.00	\$35,758.00	\$15,000.00	\$781,555.31	\$1,048,600.00	\$3,000.00	\$168,000.00	\$4,000.00	\$93,000.00	\$24,999.00	\$3,500.00	\$15,401.00		Cont. Amount	Revised		thru September 2009	THE OF THE DUIK
\$2,044,693.66			\$18,162.00	\$1,075.00			\$236,200.00	\$18,600.00		\$80,750.00		\$17,856.00					Application	From Previous	WORK COMPLETED		angs
\$902,819.07								\$85,000.00	\neg	\$11,070.00							This Period		TETED .		
82,044,683.86 \$902,818.07 \$2,947,512.73	\$0.00	\$0.00	\$18,162.00	\$1,075.00	\$0.00	\$0.00	\$264,200.00	\$83,600.00	\$0.00	\$71,820.00	5000	\$17,858.00	30.00	\$0.00	\$0.00	•	Completed	Total			
33.79%	0.00%	0.00%				0.00%		7.97%				1		2000			% Completed	The Control			
33.79% \$5,775,548.32 \$294,751.28	\$385,649.60	\$8,000.00	69	\$33,325.00	\$35,758.00	\$15,000.00	\$517,355.31	8	T	97,000,00	T				\$15.401.00		_	Balance	1		September 1
\$294,751.28	\$0.00	\$0.00	\$1,816.20	\$107.50	\$0.00	50.00		2000	97,102.00	90.00	61,700.00	2	500	500	88	-	Retainson				

	П		BP 36		BP 34			BP 32	T	П	DF 30	0000		87.48		BP 28	BP 27	BP 26	BP 25	BP 23	BP 23	BP 22	BP 21	BP 20	BP 17	BP 16	GF 15	BP 14	BP 13	BP 12	BP 10	BP 9	BP A		906	BP 5	BP 3	2	BP 2	BP 1	Dres		П	T	T	T
	5% Continguncy	Install Owner Equip. Allowance	BP 36 Elec/Alarm/Comm	Install Owner Equip. Allowance	Plumbino	Guillotine Diog Kennel Doors	Dog Kennels/Cat Cages/Exam	Kennels/Animal Shelters	Walk-in Freezer	ice Maker	Cleaning Disposal Equip	Fire Protection Specialties	Toilet Compartment/Access.	Signs/Bldg.		Pai	Vacor Protection Allowance	Acoustical Treatment	Tile	Disates Gypsum Boards	BP 23 Drywall Gypsum Boards	Original Budget Difference	Skylights	BP 20 Aum Framed Wall Systems	Flashing/Sheet Metal	BP 16 Termite Control	Unforeseen Repairs Allowance	BP 14 Insulation	BP 13 Waterproofing & Sealants	Finish Carpentry	Structural Steel & Misc		Chain Link Fence & Gates	Remove & Relocate Power Pole	AC Paving & Striping	-	São Constato	-	Ea		Description					
			West Tech Mechanical				Direct Animal Products	Belance in Budget	Inland Restaurant Supply	Best Buy	Comerco	Knox Company	Henri Specialities	So Cal Slone		Robert Hoppe Paint	Golden State Flooring	F. Rodgers Corp	Golden State Flooring	Sierra Lathing	F. Rodgers	Doorworks Garage Systems	Harwood Construction	Victorville Glass	Best Contracting	Builders Termite	Best Contracting	Sierra insulation	Waterproofing Experts	Golden State Framers	Wide Flange Steel Inc.	Nuway, Inc.	Holtz Construction	SCE	Cooley Construction	Tegerra Tegerra	ASR Constructors		Camlello Enterprises	JE Miller	Subcontractor					
\$8,119,547.00	\$386.645.00	\$10,000.00	\$470,000.00	\$4,880.00	\$181,654,00	\$32,489.00	\$372,818.00	5294,693,00	\$20,710.00	\$1,370.24	\$19,347.00	\$195.00	\$13,746.00	\$23,874.00	\$8,000.00	\$151,031.00	\$223,800.00	\$118,512.00	\$52,250,00	\$0.00	\$139,469.00	1	H	\$199,498.00	\$106,072.00	\$2.150.00	\$254,450.00	\$47,100,00	\$63,640.00	\$866,000.00	\$179,518.00	\$623,480.00	\$96,362.00	\$0.00	\$207,350.00	\$169 575 00	\$93,000.00	\$20,000.00	\$140,633.00	A 020 213	Contract	Original				
\$0.00	(\$111,071.27		\$1 204 15	910,000,00				1	A STATE OF THE STA								(\$1,625.00)	П		Т	(\$139,469.00)		П	(\$1,584.00)						\$6,480.15		910,101,04	T	60	\$2,200.00			\$1,778.73			Change Order	Approved			thru Oc	TURNOUT ME GETT
\$8,119,547.00	(\$111.071.27) \$275,573,73		2 2	\$4,880.00			\$372,818.00	\$19,589.61	\$20,710.00	\$1,370.24	\$19,347.00	\$195.00	\$13,746,00	\$23,874.00	\$8,000.00	\$151,031.00	\$222,175.00	5	\$52,250.00	1	ш	\$13,700.00		\$197,914.00		\$2,150.00	\$254,450.00	\$47,100.00		\$872,480.15	$\overline{}$	\$623,480.00				9200,430.00		П	\$140,633.00	П	8 Cont. Amount	Approved Revised			thru October 2009	LIVEO WHILL O
\$4,172,675.40	\$2,155.00		\$404,817.50	9700,146,000	\$187,805.55											\$4,000.00		\$3,000.00	\$2,756.00	\$3,749.00				\$52,862,02						\$829,064.73		\$598,440,00			\$80,495,00				\$136,921.43		Application	Fro	WORK COMPLETED			UELIEN
\$0.00																																							100		This Period		LETED			
94,172,675.40	\$2,155.00	\$0.00	\$404,817.50	\$0,00	\$187,805.55		90.00	53			\$0.00			\$0.00	\$0.00	\$4,000,00	\$0.00	\$3,000.00	\$2,756,00	\$3,749.00	\$0.00	\$0.00	\$2,379.00	\$52,862,02	\$13,953.60	\$0.00	\$0.00	\$4,710.00	\$32,300.00	\$829,064,73	\$186,018.00	\$598,440.00	\$2,735.00	\$13,557.63	\$80,495.00	\$212,694.04	\$90,860.00	\$1,778.73	\$136,921,43		Completed to Date	Total				The second second
51.39%	0.78%	0.00%	86.13%	0.00%	89.86%		0.000	2000	1		0.00%			0.00%	0.00%	2.65%	0.00%	2.53%	0.00%	2.55%	100.00%	0.00%	3.90%	2671%	13.15%	0.00%	0.00%	10.00%	50.75%	95.02%	97.63%	25,089%	2.84%	100.37%	38.41%	79.24%	93.20%	8.17%	97.36%	100	% Completed					
\$3,462,985.80	\$273,418.73	\$10,000.00	\$65,182.50	\$4,880.00	\$21,197.25 \$18,780.56			00 509 F0C9			\$19,347.00			\$23,874.00	\$8,000.00	\$147,031.00	\$222,175.00	\$115,512.00	\$52,250.00	\$143,031.00	\$0.00	\$13,700.00	П	\$19,939.50	П	\$2,150.00	123			\$43,415.42	\$4,525.00	\$25,040.00	\$93,627.00	П	\$129,055.00	Т		\$20,000.00	\$3,711.57	П	To Finish	Balance				
\$415,696.32	\$0.00	\$0.00	\$40,481.76	\$0.0	\$18,780.5		90.00				\$0.00			\$0.00		\$400.00		52	T	0 \$374.90	0 \$0.00	0 \$0.00	П	8 \$5,286.20		\$0.00			0 \$3,230.00	2 \$82,906	0 \$18,601	0 \$59,844,01	\$273.50		0 \$8,049.50	13			7 \$13,682,15	П	Retainage		1			THE PERSON NAMED IN

ORK COMPLETED Previous This Period station \$0.00 \$0.00	OFFSITE STREET IMPROVEMENTS	LOB COST RECAP SHEET		BP#'s				100					
LOB CUSY RECAP SINEET LOB	OFFSITE STREET IMPROVEMENTS	LOB COST RECAP SHEET		Des		Surveying	Hough Grade	Concrete Curt	Asphalt Paven	Remove & Rel			
LOB CUSY RECAP SINEET LOB	OFFSITE STREET IMPROVEMENTS	LOB COST RECAP SHEET		cription	or parce			, Gutter, Sidewa	nent/Striping/Sig	ocate Power Pol			
LOB CUSY RECAP SINEET LOB	OFFSITE STREET IMPROVEMENTS	LOB COST RECAP SHEET		Subcontracto	Guocomacio	J.E. Miller	Carniello Enterpr	k Holtz Construct	M Cooley Construc	e *SCE			
LOB CUSY RECAP SINEET LOB	OFFSITE STREET IMPROVEMENTS Total	LOB COST RECAP SHEET		-		П	-			100			
St NECA 9 SHEET SEET IMPROVEMENTS October 2009 WORK COMPLETED Revised From Previous Cont. Amount Application This Period \$3,855.00 \$28,545.59 \$43,594.04 \$589,905.00 \$13,096.10 \$13,096.10 \$13,097.80 \$0.00 \$0.00	ST NECE AP SHEET	NCCAP SHEET STREET IN PROVEMENTS NCCAP SHEET IN PROVEMENTS WORK COMPLETED Total				55.00	15.58	34.04	5.00	18.18	7.80	100	
ORK COMPLETED Previous This Period station \$0.00 \$0.00	ORK COMPLETED Total Ilication This Period Completed to Date \$0.00	Total Previous Total Previous Total	THE STREET IN thru Octobe	orders Cont A	Orders Cont. A	23	\$28	\$43	\$69.	\$13,			
ORK COMPLETED Previous Iteation This Period \$0.00 \$0.00	Total Total	Total Previous Total Completed C	or 2009	Fre		,855.00	,545.58	594.04	.905.00	,508.18	407.80	1,407.000	
eriod	Total Total Completed to Date \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	Total Total Completed % Completed to Date \$0.00 0.00% \$0.00 0.00% \$0.00 0.00% \$0.00 0.00% \$0.00 0.00% \$0.00 0.00% \$0.00 0.00% \$0.00 0.00%	WORK COMPLI	13							\$0.00	90.00	
	000000	% Completed 0 0.00% 0 0.00% 0 0.00% 0 0.00% 0 0.00% 0 0.00%	ETED		This Period C						80.00	30.00	
Balance To Finish \$3,855.00 \$28,545.58 \$43,594.04 \$89,905.00 \$13,508.18 \$159,407.80					Retainage	\$000	50.00	90.00	\$0.00	90.00	\$0.00	\$0.00	