



# TOWN OF APPLE VALLEY TOWN COUNCIL STAFF REPORT

---

**To:** Honorable Mayor and Town Council                      **Date:** May 08, 2012  
**From:** Brad Miller, Town Engineer                              **Item No:** 8  
**Subject:** NOTICE OF COMPLETION FOR SLURRY SEAL/MICROSURFACE  
2010-11 PROJECT

**T.M. Approval:** \_\_\_\_\_                                      **Budgeted Item:**  Yes    No    N/A

---

## RECOMMENDED ACTION:

1. Accept the work for the construction of the Slurry Seal/Microsurface 2010-11 project for the total cost of \$1,100,689.76.
2. Direct the Town Clerk to file the Notice of Completion for the contract work, notify surety and to exonerate contract bonds.
3. Direct the Finance Director to release retained funds in the amount of \$109,460 30 days after the filing of Notice of Completion, provided no claims are filed against the contractor.

## SUMMARY:

On May 19, 2011, the Town awarded a contract to Valley Slurry Seal Company to apply slurry seal and microsurface on various streets in Apple Valley. Approximately 29.4 miles of roads were maintained by this work.

Valley Slurry Seal Company completed work under this contract on December 2, 2011. The total contract cost is \$1,100,689.76

## FISCAL IMPACT:

The final project cost for construction and Change Order No. 1 is \$1,100,689.76. Sufficient funds are appropriated to fund the recommended actions.

Project Costs	Amount
Construction Award	\$1,097,850.00
Contract Change Order No. 1	\$2,839.76
Total Project Cost	\$1,100,689.76